



Penny Iobst
2420 Lakemont Ave.
ORLANDO, FL 32814

Phone: (407) 388-3254
Fax: (866) 467-5469
Email: PEIOBST@travelers.com

MIAMI DADE AVIATION DEPT
PO BOX 592075
MIAMI, FL 33159- USA

Date: June 29, 2010

Dear Obligee:

Travelers provided bonding on the below referenced project, and we are very interested in knowing how the contractor is performing. Project referencing is an important part of our underwriting process because it helps ensure the quality of our prequalification and allows us to respond to problems. Positive comments are as valuable as negative ones to help us be aware of a contractor's capabilities.

Please take a few minutes to respond to the following questions concerning the performance of the contractor referenced below. We understand and agree that any opinion expressed is given without prejudice or responsibility on your part. Your comments are sincerely appreciated. Thank you for your assistance.

Contractors name and address:
AARYA CONSTRUCTION AND DESIGN, INC.
PO BOX 661453 (33266)
7657 NW 50TH STREET
MIAMI, FL 33166

Bond information:
Obligee name: MIAMI DADE AVIATION DEPT
Bond number: 105160657
Effective date: October 13, 2008
Original contract price: \$4,465,125.00
Surety Company: Travelers Casualty and Surety Company of America

Project name: MIA CONCOURSE E FIRE SPRINKLER & FIRM ALARM

1) Is the contractor's progress on the project satisfactory? If no, please explain.

THIS CONTRACTOR HAS BEEN WORKING AT AN ACCELERATED PACE. THE PROJECT IS PRESENTLY 90% COMPLETE. THE CONSTRUCTION SCHEDULE SHOWS 70% COMPLETE.

2) Are you aware of any claims or liens? If yes, please explain.

THIS CONTRACTOR HAS BEEN VERY COOPERATIVE AND FAIR WITH REGARDS TO ADDITIONAL WORK WHICH HAS BEEN CREATED AS THE RESULT OF UNFORSEEN CONDITIONS. NO CLAIMS HAVE BEEN REPORTED AT THIS TIME.

3) How would you describe the quality of the work that has been completed to date?

THE QUALITY OF WORK FROM THIS COMPANY HAS BEEN IN ACCORDANCE WITH THE FLORIDA BUILDING CODE AND ALL APPLICABLE CODES. IN SOME INSTANCES THE WORK HAS EXCEEDED THE DESIGN GUIDELINES ESTABLISHED BY THE DEPARTMENT.

4) Do you have any concerns about the contractor's project management to date?

THIS CONTRACTOR HAS MANAGED THE PROJECT IN AN EFFICIENT AND PROFESSIONAL MANNER. IN ADDITION, THIS COMPANY HAS FOLLOWED THE CONTRACT DOCUMENTS, FORMS AND PROCEDURES IN ACCORDANCE WITH THE CONTRACT.

5) Do you have any concerns with the subcontractor's on this project to date?

THE SUBCONTRACTORS HAVE BEEN KEY FACTORS IN RESOLVING VARIOUS SITUATIONS IN THE PROJECT. WE HAVE OBSERVED A VERY GOOD RELATIONSHIP WITH THE GENERAL CONTRACTOR THOROUGHOUT THE CONSTRUCTION PHASE.

Remarks: (*)

Completed by: ROBERTO RODRIGUEZ Title: PROJECT MANAGER
Phone: 305-869-1258 Fax: 305-876-7297 Email: RWRODRIGUEZ@miami-airport.com
Signature: *[Handwritten Signature]*
Please Fax or Email this form back to the Travelers representative referenced at the top of the page.

S-6422 (3/03)

(*) CONCOURSE "E" IS ONE OF THE BUSIEST AREAS OF MIA. THIS CONTRACTOR HAS BEEN ABLE TO ACCOMMODATE THE TENANTS, THE PASSENGERS AND COMPLY WITH ALL THE SECURITY MEASURES ESTABLISHED BY THE AUTHORITIES AT MIA. THEY HAVE BEEN WORKING DILIGENTLY AT THE SAME TIME THEY HAVE MAINTAINED THE CONCOURSE OPERATIONS WITHOUT EVER COMPLAINING TO THE VARIOUS ENTITIES AT MIA.